



## Dulwich Hill Station Precinct Upgrade Construction Update – February 2023

### Dear resident/ business owner

The Inner West Council is progressing with the upgrade to the public domain within the Dulwich Hill Station precinct. We wrote to you in November 2022 providing a construction update noting a completion date of February 2023 which was subject to weather and third-party approvals.

Since this time, we have completed the majority of works north of the Station on Wardell Road and a large portion of the new footpath paving on the west side of Wardell Road, south of the Station, however we have experienced further issues with service works which has impacted the program.

In this regard, Ausgrid related network shutdowns scheduled for December were cancelled by them and have led to further time extensions to complete the underground power related works.

We regrettably inform you that the works are now anticipated for completion in April/ May 23, weather permitting and conditional on the completion of remaining services works.

We are working hard to complete the works which will deliver an enhanced public domain environment that will complement the upgrade of the Dulwich Hill Station and we appreciate your continued patience.

### Remaining Works

The remaining works are largely focused on the Wardell/Dudley intersection which will mean the overall construction area will progressively reduce and see the return of parking on the west side of Wardell Road.


There will be a continuation of the paving of footpaths on both sides of Wardell Road, Dudley Street and around Ewart Street intersection along with the construction of the new seating elements.

The new traffic control signals/pedestrian lights at the intersection of Wardell Road and Dudley Street and light pole related works to the intersection of Ewart Street and Wardell Road will be completed in February although not activated immediately, this will happen once the intersection works are completed.

The section of raised road at the intersection of Dudley Street and Wardell Road will be completed immediately after the new traffic control signals underground infrastructure has been installed. These works will commence in early March and be constructed in stages to be completed mid-April. Traffic management will be adjusted to consider these works.

Above ground utilities adjustments and removal of redundant timber electricity poles will occur in April.

Further information about the works including a plan of the Dudley/ Wardell intersection, and ongoing construction updates can be found via the below QR code.



Please do not hesitate to contact Council's Project Manager Stephen Joannidis should you have any specific questions on

9392 5532

or

[stephen.joannidis@innerwest.nsw.gov.au](mailto:stephen.joannidis@innerwest.nsw.gov.au)